NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/DD-ST/2018-19/

Date: 23-04-2018

To,
The Executive Engineer,
Dasarahalli Division
Bangalore.

"PMC REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work : Development of roads and drains in Ward No 12 Shettyhalli, in ShettyhalliSub-division

Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 1.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after	Cum	1589.04
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine	Cum	202.76
3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers	Cum	499.16
4	KSRB 4-6.4 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials,	Sqm	3934.50
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members	Tn	30.61
6	Providing and laying reinforced cement precast slabsof mix CC 1:1/2:3 using 20mm & down size graded Granite metal using HYSD 10mm dia stell @ 100mm c/c both ways.	Sqm	1076.70

With respect to the above subject & name of the work, we have inspected the work and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned by CamScanner